



PEORIA COUNTY HIGHWAY DEPARTMENT
PHONE: 697-6400
TRIVOLI ROAD BRIDGE CONSTRUCTION NEWSLETTER

DATE: May 5, 2017

TO: Peoria County Road Users

FROM: CARL BJERK, RESIDENT ENGINEER
Mobile Phone: 253-0531
Email: cbjerk@peoriacounty.org

SUBJECT: Report 07, Weekly Construction Update for Week Ending 05/06/2017

Construction that has occurred over the past week is as follows:

- No construction has occurred over the past week. The bridge girders were delayed in their manufacture and delivery.

Construction that is currently planned for this coming week is as follows:

- Bridge girder diaphragms will be delivered to the jobsite on Monday.
- The crane will arrive at the jobsite and get set up for lifting operations. Bridge girders will arrive at the jobsite in the early evening. The trucks will spend the night at the jobsite.
- Bridge girders will be set on Wednesday.
- Structural steel bolting operations will be completed on Thursday.
- Construction of the bridge deck will begin on Friday.

The project is being overseen by the Peoria County Highway Department. The current estimated completion date is October 2017. Weather and unforeseen conditions will always affect the schedule.