



PEORIA COUNTY HIGHWAY DEPARTMENT
PHONE: 697-6400
TRIVOLI ROAD BRIDGE CONSTRUCTION NEWSLETTER

DATE: June 2, 2017

TO: Peoria County Road Users

FROM: CARL BJERK, RESIDENT ENGINEER
Mobile Phone: 253-0531
Email: cbjerk@peoriacounty.org

SUBJECT: Report 10, Weekly Construction Update for Week Ending 06/03/2017

Construction that has occurred over the past week is as follows:

- Construction of the bridge deck forms has been ongoing throughout the week and is nearly complete now.
- Stud shear connectors were welded to the tops of each girder. All of the connectors were inspected, tested and approved.
- Installation of the bridge deck reinforcement bars began on Wednesday and was complete by the end of Friday.

Construction that is currently planned for this coming week is as follows:

- Setup of the bridge deck paver will begin. Multiple "dry runs" of the paver across the bridge deck will be performed to ensure proper cross slope, rebar clearance and deck thickness.
- A pre-pour meeting for the bridge deck will be held on 06-05-2017 at the jobsite. The bridge deck is proposed to be poured on 06-13-2017, and this meeting is to discuss all of the details of that work.
- New bridge deck drains will be installed and made ready for the pouring of the new bridge deck.

The project is being overseen by the Peoria County Highway Department. The current estimated completion date is October 2017. Weather and unforeseen conditions will always affect the schedule.