



Kickapoo-Edwards Road Improvement – Construction Newsletter

To: Peoria County Road Users
From: Curtis Lynn, Resident Engineer
Phone: (309) 333-1152
Email: cjlynn@mstutz.com

Date: May 17, 2019

Subject: Newsletter 9 – Week ending 5/18/19

Work Completed during the past week

- Progress on utility relocations
- Finished pipe culvert installation on west side of roadway
- Finished removal of pipe culverts on west side of roadway
- Continued rough grading ditches
- Installation of erosion control items

Work Scheduled for next week

- Finish installation of driveway pipe culverts on east side
- Install cross road culverts
- Continuing to protect project with erosion control items
- Grade driveways
- Continue to grade ditches

As work continues, flaggers and a one lane road will become common with longer delays as we place the 3 pipe culverts across the roadway. Please allow extra time for travel. During the next week, grading of driveways will likely be completed. As previously mentioned, driveway access will be limited while replacing the pipe culverts and as the aggregate base is placed in the driveways. We hope to provide enough prior notice to allow for adequate preparations. Ameren gas will also be relocating some gas services along the project.

As always, if you have any questions or concerns about the project, feel free to call, email or look for the white Ford Explorer. We understand that any construction project can be an inconvenience, but with information and coordination, we hope to limit the impacts.

Thanks for your patience,
Curtis Lynn, PE