



Kickapoo-Edwards Road Improvement – Construction Newsletter

To: Peoria County Road Users
From: Curtis Lynn, Resident Engineer
Phone: (309) 333-1152
Email: cjlynn@mstutz.com

Date: May 24, 2019

Subject: Newsletter 10 – Week ending 5/25/19

Work Completed during the past week

- Progress on utility relocations
- Worked on flared end sections and additional pipe culverts.
- Removed pipe culverts

Work Scheduled for next week

- Install cross road culverts
- Grade driveways
- Continue to grade ditches

With the continued rain, progress was slow and very limited over the last week. As work continues, flaggers and a one lane road will become common with longer delays as we place the 3 pipe culverts across the roadway. Please allow extra time for travel. During the next week, grading of driveways will likely be completed. Ameren gas will also be relocating some gas services along the project.

As always, if you have any questions or concerns about the project, feel free to call, email or look for the white Ford Explorer. We understand that any construction project can be an inconvenience, but with information and coordination, we hope to limit the impacts.

Thanks for your patience,
Curtis Lynn, PE