



## Kickapoo-Edwards Road Improvement – Construction Newsletter

---

**To:** Peoria County Road Users  
**From:** Curtis Lynn, Resident Engineer  
Phone: (309) 333-1152  
Email: [cjlynn@mstutz.com](mailto:cjlynn@mstutz.com)

**Date:** May 31, 2019

**Subject:** Newsletter 11 – Week ending 6/1/19

Work Completed during the past week

- Worked on draining ditches
- Worked on flared end sections
- Hoped for the rain to slow down or possibly stop

Work Scheduled for next week (Same as last week)

- Install cross road culverts (Expect delays)
- Grade driveways
- Continue to grade ditches

With the continued rain, progress was slow and very limited over the last week. As work continues, flaggers and a one lane road will become common with longer delays as we place the 3 pipe culverts across the roadway. Please allow extra time for travel. During the next week, grading of driveways will likely be completed. Ameren gas will also be relocating some gas services along the project.

As always, if you have any questions or concerns about the project, feel free to call, email or look for the white Ford Explorer. We understand that any construction project can be an inconvenience, but with information and coordination, we hope to limit the impacts.

Thanks for your patience,  
Curtis Lynn, PE