



**PEORIA COUNTY HIGHWAY DEPARTMENT**  
**PHONE: 697-6400**  
**LANCASTER ROAD BRIDGE REPLACEMENT**  
**CONSTRUCTION NEWSLETTER**

**DATE:** 6/9/17

**TO:** Peoria County Road Users

**FROM:** BILL PEARSALL, RESIDENT ENGINEER  
Phone: (309) 697-6400 Ext. 0

**SUBJECT:** Lancaster Road Bridge Replacement

---

This past week Stark poured the new bridge deck and footings for the approach pavement. They also began excavation for the retaining wall. Miller continued to work on the driveways and the dirt work along the north and south sides of Lancaster Rd.

Next week, Stark will continue working on the retaining wall and will continue to form up the approach pavement and bridge barrier wall. They also plan to begin water main work. Miller and Son will continue working on the earthwork for the north and south side of Lancaster Rd west of the new bridge.

During construction, Lancaster Road will remain CLOSED to through traffic. However, residents will still have access to their homes and property. With the existing roadway removed access will be maintained on gravel until the new pavement is installed later this year.

Weekly newsletters can be found on the Peoria County website at:  
[www.peoriacounty.org/countyhighway/construction-projects/](http://www.peoriacounty.org/countyhighway/construction-projects/)

Thank you in advance for your patience and cooperation during this project.