



PEORIA COUNTY HIGHWAY DEPARTMENT
PHONE: 697-6400
LANCASTER ROAD BRIDGE REPLACEMENT
CONSTRUCTION NEWSLETTER

DATE: 7/24/17

TO: Peoria County Road Users

FROM: DALE SMITH, RESIDENT TECHNICIAN
Phone: (309) 697-6400 Ext. 0

SUBJECT: Lancaster Road Bridge Replacement

Last week Stark placed new water main on south side of Lancaster Rd .down to the end of the new MSE wall and then across Lancaster and down entrance behind MSE wall. Stark also did some clean up east of bridge and placed some erosion control measures. Also last week Miller & Sons Constr. placed some fill on Lancaster Rd. 500 feet west of bridge and did some earthwork on west end of project.

This week water main construction will continue east toward the bridge. Also this week Miller & Sons Constr. will grade and place the first 300 ft. of aggregate base on Lancaster Rd. and place some fill on south side of Lancaster Rd just west of the bridge.

During construction, Lancaster Road will remain CLOSED to through traffic. However, residents will still have access to their homes and property. With the existing roadway removed access will be maintained on gravel until the new pavement is installed later this year.

Weekly newsletters can be found on the Peoria County website at:
www.peoriacounty.org/countyhighway/construction-projects/

Thank you in advance for your patience and cooperation during this project.