



PEORIA COUNTY HIGHWAY DEPARTMENT
PHONE: 697-6400
LANCASTER ROAD BRIDGE REPLACEMENT
CONSTRUCTION NEWSLETTER

DATE: 8/07/17

TO: Peoria County Road Users

FROM: DALE SMITH, RESIDENT TECHNICIAN
Phone: (309) 697-6400 Ext. 0

SUBJECT: Lancaster Road Bridge Replacement

Last week Stark completed new water main on Croy Lane after extending 60" pipe culvert. Stark also finished NE wing wall at bridge and placed some erosion control measures. Stark started the flushing and testing of the new water main. Also last week Miller & Sons Constr. placed some fill on Lancaster Rd. just west of bridge and placed permanent aggregate base course 12 inches thick on Lancaster Rd. from west end of project to bridge.

This week water main testing will be completed and new water main connected to existing water main. There will be a boil order for Croy Lane residents sometime this week. The boil order is tentatively scheduled for Thursday, August 10. Affected residents will receive a notice when the official date is confirmed.

Also this week Stark will be starting construction of concrete gutters on each side of Lancaster Rd.

During construction, Lancaster Road will remain CLOSED to through traffic. However, residents will still have access to their homes and property. With the existing roadway removed access will be maintained on gravel until the new pavement is installed later this year.

Weekly newsletters can be found on the Peoria County website at:
www.peoriacounty.org/countyhighway/construction-projects/

Thank you in advance for your patience and cooperation during this project.