



**PEORIA COUNTY HIGHWAY DEPARTMENT
PHONE: 697-6400
TRIVOLI ROAD BRIDGE CONSTRUCTION NEWSLETTER**

DATE: March 17, 2017

TO: Peoria County Road Users

FROM: CARL BJERK, RESIDENT ENGINEER
Mobile Phone: 253-0531
Email: cbjerk@peoriacounty.org

SUBJECT: Report 01, Weekly Construction Update for Week Ending 03/18/2017

Construction that has occurred over the past week is as follows:

- Traffic control signs on Trivoli Road and the signed detour route were uncovered, and then the bridge was closed to all traffic.
- Removal of the existing bridge structure has begun. The concrete bridge deck was broken up and removed from the steel beams on Friday.

Construction that is currently planned for this coming week is as follows:

- Removal of the existing bridge will be completed.

The project is being overseen by the Peoria County Highway Department. The current estimated completion date is October 2017. Weather and unforeseen conditions will always affect the schedule.