



**PEORIA COUNTY HIGHWAY DEPARTMENT**  
**PHONE: 697-6400**  
**TRIVOLI ROAD BRIDGE CONSTRUCTION NEWSLETTER**

**DATE:** June 16, 2017

**TO:** Peoria County Road Users

**FROM:** CARL BJERK, RESIDENT ENGINEER  
Mobile Phone: 253-0531  
Email: cbjerk@peoriacounty.org

**SUBJECT:** Report 12, Weekly Construction Update for Week Ending 06/17/2017

---

Construction that has occurred over the past week is as follows:

- The bridge paver setup was completed and the bridge deck was made fully ready for concrete pouring. The concrete pour was prohibited by high air temperatures and threats of rain throughout the week.

Construction that is currently planned for this coming week is as follows:

- The bridge deck pour is planned for Tuesday 06-20-2017. The deck will then undergo a minimum 7-day wet curing process.
- The bridge abutment wingwalls will be completed once the deck is poured.

***This project is being funded with federal and county funding. However, the federal funding is funneled through the Illinois Department of Transportation. Due to the lack of a State of Illinois budget, the County has been notified that IDOT is preparing to shut down all federal and state funded construction projects on June 30 unless the State appropriates funding. Without an appropriation, IDOT is not authorized to pay for the projects. This project will be included in the shutdown. If the shutdown occurs, and the contractor continues to work, the contractor will never be paid for any work done during the shutdown.***

***Shutdown of the work will delay the opening of the road. Concerns about the shutdown should be submitted to your State Legislators, State Senators, the Governor's office and Speaker Madigan's office.***

The project is being overseen by the Peoria County Highway Department. The current estimated completion date is October 2017. Weather and unforeseen conditions will always affect the schedule.