



PEORIA COUNTY HIGHWAY DEPARTMENT
PHONE: 697-6400
TRIVOLI ROAD BRIDGE CONSTRUCTION NEWSLETTER

DATE: July 13, 2017

TO: Peoria County Road Users

FROM: CARL BJERK, RESIDENT ENGINEER
Mobile Phone: 253-0531
Email: cbjerk@peoriacounty.org

SUBJECT: Report 15, Weekly Construction Update for Week Ending 07/15/2017

Construction that has occurred over the past 2 weeks is as follows:

- The project was shut down due to the State budget impasse from July 1 to July 7. No work was performed during that time period.
- Beginning July 10, the north approach slab footing was constructed. The concrete for that footing was poured on July 12.
- The south approach slab was constructed. Formwork was done on July 11, rebar was installed July 12, and concrete will be poured July 14.
- Formwork for the north approach slab began.

Construction that is currently planned for this coming week is as follows:

- Construction of the north approach slab will be completed.
- Earthwork will resume.
- Formwork for the bridge parapet walls will begin.

The project is being overseen by the Peoria County Highway Department. The current estimated completion date is October 2017. Weather and unforeseen conditions will always affect the schedule.