



**PEORIA COUNTY HIGHWAY DEPARTMENT
PHONE: 697-6400
TRIVOLI ROAD BRIDGE CONSTRUCTION NEWSLETTER**

DATE: July 21, 2017

TO: Peoria County Road Users

FROM: CARL BJERK, RESIDENT ENGINEER
Mobile Phone: 253-0531
Email: cbjerk@peoriacounty.org

SUBJECT: Report 16, Weekly Construction Update for Week Ending 07/21/2017

Construction that has occurred over the past week is as follows:

- The north approach slab to the bridge was completed and is currently wet-curing for 7 days.
- The west parapet wall was formed up and made ready to pour next Monday morning.
- Earthwork was delayed by local rains received on Sunday and Tuesday.

Construction that is currently planned for this coming week is as follows:

- The west parapet wall will be poured and then wet-cure for 7 days.
- The east parapet wall will be formed up and made ready for pouring on either Thursday or Friday.
- Earthwork may resume on the north side of the bridge.

The project is being overseen by the Peoria County Highway Department. The current estimated completion date is October 2017. Weather and unforeseen conditions will always affect the schedule.