



PEORIA COUNTY HIGHWAY DEPARTMENT
PHONE: 697-6400
TRIVOLI ROAD BRIDGE CONSTRUCTION NEWSLETTER

DATE: August 11, 2017

TO: Peoria County Road Users

FROM: CARL BJERK, RESIDENT ENGINEER
Mobile Phone: 253-0531
Email: cbjerk@peoriacounty.org

SUBJECT: Report 18, Weekly Construction Update for Week Ending 08/12/2017

Construction that has occurred over the past week is as follows:

- All of the formwork was stripped from the bridge.
- A rubbed finish was applied to the wingwalls and parapets.
- Installation of the riprap continued and was nearly complete.

Construction that is currently planned for this coming week is as follows:

- Riprap installation will be completed.
- Earthwork will be completed.
- Roadwork will resume and the road will be graded down to subgrade and gravel will be installed.

The project is being overseen by the Peoria County Highway Department. The current estimated completion date is October 2017. Weather and unforeseen conditions will always affect the schedule.