



PEORIA COUNTY HIGHWAY DEPARTMENT
PHONE: 697-6400
LANCASTER ROAD BRIDGE REPLACEMENT
CONSTRUCTION NEWSLETTER

DATE: 10/20/17

TO: Peoria County Road Users

FROM: DALE SMITH, RESIDENT TECHNICIAN
Phone: (309) 697-6400 Ext. 0

SUBJECT: Lancaster Road Bridge Replacement

This week R. A. Cullinan finished placing the final 2 " of asphalt on Lancaster Rd, Croy Lane and all Private entrances. Also this week Stark placed aggregate for shoulders. Also this week Access Control started placing guardrail and fence.

Next week the guardrail and fence work will continue on Lancaster Rd. Also next week some seeding will get started.

The deadline for work completion is Friday, November 17, and the project is on pace to be completed on time.

During construction, Lancaster Road will remain CLOSED to through traffic. However, residents will still have access to their homes and property.

We have had reports of motorists using the roadway in the construction limits when workers are not present. The police are maintaining a presence in the area and will ticket anyone in the construction limits that does not live in the construction limits. Your cooperation is appreciated.

Weekly newsletters can be found on the Peoria County website at:
www.peoriacounty.org/countyhighway/construction-projects/

Thank you in advance for your patience and cooperation during this project.