



Kickapoo-Edwards Road Improvement – Construction Newsletter

To: Peoria County Road Users
From: Curtis Lynn, Resident Engineer
Phone: (309) 333-1152
Email: cjlynn@mstutz.com

Date: July 16, 2019

Subject: Newsletter 16 – Week ending 7/20/19

Work Completed during the past week

- Ameren Gas Relocation

Work Scheduled through 7/26/19

- No work scheduled due to utility conflicts
- Ameren Electric is nearly complete with relocation
- Tel-Star is planning on relocation after Ameren Electric is complete

Until the power poles are relocated, final grading cannot be completed, so work will be limited over the next week. Ameren gas has completed their relocation of gas services. Ameren Electric is continuing to relocate power poles. RA Cullinan plans to resume work near the beginning of August.

As always, if you have any questions or concerns about the project, feel free to call, email or look for the white Ford Explorer. We understand that any construction project can be an inconvenience, but with information and coordination, we hope to limit the impacts.

Thanks for your patience,
Curtis Lynn, PE