



**PEORIA COUNTY HIGHWAY DEPARTMENT**  
**PHONE: 697-6400**  
**EDEN ROAD BRIDGE CONSTRUCTION NEWSLETTER**

**DATE:** June 10, 2016

**TO:** Peoria County Road Users

**FROM:** CARL BJERK, RESIDENT ENGINEER  
Mobile Phone: 253-0531  
Email: cbjerk@peoriacounty.org

**SUBJECT:** Report 09, Weekly Construction Update for Week Ending 06/11/2016

---

Construction that has occurred over the past week is as follows:

- Earth excavation and placement of furnished excavation from the borrow pit was continued. This work is nearly complete.
- Placement of topsoil has begun for those areas where the earth work is complete.
- The structural steel for the bridge was delivered to the job site.
- The creek channel was excavated and shaped for the placement of riprap.
- Riprap was placed in the creek channel section between the bridge abutments.
- One of the roadside drainage structures was installed.

Construction that is currently planned for this coming week is as follows:

- Topsoil placement will continue.
- Structural steel for the bridge deck will be set in place and assembled.
- Forms for the bridge deck will begin to be built and installed.
- Earthwork will continue.

The project is being overseen by the Peoria County Highway Department. The current estimated completion date is October 2016. Weather and unforeseen conditions will always affect the schedule.