



PEORIA COUNTY HIGHWAY DEPARTMENT
PHONE: 697-6400
TRIVOLI ROAD BRIDGE CONSTRUCTION NEWSLETTER

DATE: June 9, 2017

TO: Peoria County Road Users

FROM: CARL BJERK, RESIDENT ENGINEER
Mobile Phone: 253-0531
Email: cbjerk@peoriacounty.org

SUBJECT: Report 11, Weekly Construction Update for Week Ending 06/10/2017

Construction that has occurred over the past week is as follows:

- Construction of the bridge deck forms has been ongoing throughout the week and is complete now.
- New deck drains were installed.
- Bridge deck paver was set up and made ready to pave the bridge deck. A dry-run was made to check the paver as it traverses the deck.

Construction that is currently planned for this coming week is as follows:

- The bridge deck might be poured some time during the week. Weather plays a critical role in the scheduling of the deck pour, as the ambient air temperatures may not exceed 85°F at any time of the pour, per IDOT specifications. With that being said, it may be difficult to find a period of time long enough which will allow a bridge deck pour to happen, given the current weather forecasts.
- Construction of the remaining sections of the bridge abutment wingwalls might begin.

The project is being overseen by the Peoria County Highway Department. The current estimated completion date is October 2017. Weather and unforeseen conditions will always affect the schedule.