PEORIA COUNTY HIGHWAY DEPARTMENT
PHONE: 697-6400
EDEN ROAD BRIDGE CONSTRUCTION NEWSLETTER

DATE: September 9, 2016

TO: Peoria County Road Users

FROM: CARL BJERK, RESIDENT ENGINEER
Mobile Phone: 253-0531
Email: cbjerk@peoriacounty.org

SUBJECT: Report 19, Weekly Construction Update for Week Ending 09/10/2016

Construction that has occurred over the past week is as follows:

- Earthwork continued, including the spreading of topsoil. This work is nearly complete but is now delayed by rain on Wednesday, Thursday and Friday.
- Installation of the subbase aggregate of the roadway was stopped to allow for the earthwork activity to take place unhindered.
- New pipe culverts were installed across 4 private entrances, north of the bridge.
- The bridge name plate was installed and other punchlist items were completed.

Construction that is currently planned for this coming week is as follows:

- Earthwork will continue with the effort of getting the slopes all covered with topsoil and the shoulder subgrade cut to grade and compacted.
- Road work will continue once the earthwork allows it. The subbase aggregate will be finished and graded to final elevation.
- Installation of the remaining storm sewer, along with the riprap outfalls at the storm sewer discharges.
- Paving work is not likely until the following week. The paving contractor would like to have the road completely ready for them, and then work unhindered by other construction activity.

The project is being overseen by the Peoria County Highway Department. The current estimated completion date is October 2016. Weather and unforeseen conditions will always affect the schedule.